

ENGINEER'S REPORT - January 2008

- Downing Road Schematic: Kickoff Meeting with AISD technical staff scheduled for 2:00 pm 22 January 2008.
- Level Up Weirs WWTP 2: Project under design. Must be under construction in February
- WWTP 1 Upgrades: Site Surveys complete. Design scheduled for start in mid-February
- Sebesta Road - ADD Levee: Design approximately 70% complete. Construction scheduled for April 2008
- RR Quiet Zone: Design approximately 50% complete. FRA must approve Risk Reduction Calculation when compared to the 2007 standard. We believe we meet the new requirement. Once we have documentation from FRA we will construct project. At end of construction we issue Notice to Create and 30 days later Quiet Zone implemented. We estimate mid - February to mid-March, depending on response from FRA>
- WWTP 2 Upgrade Project 65% designed. Electrical controls re-design underway to meet requirements from Operator. Estimate advertising for bids mid-February.
- Hospital Drive: Privately funded at SH 288B. Preliminary layout and drainage scheduled for completion 23 January 2008. Construction scheduled to start mid February.
- Lift Station @ Scottish Inn Scaled back to a grinder pump. Procurement delayed until hotel construction starts.
- Exhibits for Traffic Control Stop signs at Chenango and Myrtle and Arcola and Erskine and re-stripe Downing and Henderson. Reviewed by City and revisions being made.
- CR 220 Water Main Waiting on Contractor to start work
- Freedom Park ABLC funded. Plans 80% complete and scheduled for review at ABLC. Bidding scheduled for February.
- Risk Management: EPA Notice of receipt of complete plan received.
- Grant Project : Sewer lift station construction underway. Condemnation hearing scheduled end of January.