

## ENGINEER'S REPORT - March 2008

Downing Road Schematic: 50% review meeting held 11 March 2008. 90% completion and review meeting 27 March 2008. HH study 90% complete which includes detention at new school (41 acre-feet) and minimum regional detention at Freedom Pond (75 acre feet out of an ultimate of 165 acre feet planned)

Level Up Weirs WWTP 2: Project out for pricing

WWTP 1 Upgrades: Site Surveys complete. Design scheduled for start in mid-April

Sebesta Road - ADD Levee: Bidding

RR Quiet Zone: Design approximately 95% complete. FRA has approved Risk Reduction Calculation when compared to the 2007 standard. Current rules require closing of one commercial driveway (Pool Supply at SH 288B) and a portion of Rankin's. Once we have permission to close and adjust driveways we will advertise for construction. At end of construction we issue Notice to Create and 30 days later Quiet Zone implemented.

WWTP 2 Upgrade Project 100% designed. Review meeting held 21 February 2008. Advertise immediately after Spring Break.

Hospital Drive: Privately funded at SH 288B. Under construction.

Lift Station @ Scottish Inn Scaled back to a grinder pump. Procurement delayed until hotel construction starts.

CR 220 Water Main Under construction.

Western Avenue Sewer Bidding

Freedom Park ABLC funded. Plans 95% complete and scheduled for review at ABLC. Bidding scheduled for April. Review Meeting scheduled for end of March We understand the pavilion may bid separately to allow further design discussions.

Erskine Grant Project Sewer lift station construction underway.

Tay Wal Loop Detailed recommendations will be made prior to Council meeting.