

| ID | Task Name | Duration | Start | Finish | 1st Quarter | 2nd Quarter | 3rd Quarter | 4th Quarter | 1st Quarter | 2nd Quarter | 3rd Quarter | 4th Quarter | | | | |
|----|---------------------------------------|----------------|--------------------|--------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-----|-----|-----|-----|
| | | | | | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| 1 | Shenandoah P2 | 32 days | Mon 4/16/18 | Wed 5/30/18 | | | | | | | | | | | | |
| 2 | Finalize testing duct system | 10 days | Mon 4/16/18 | Fri 4/27/18 | | | | | | | | | | | | |
| 3 | Install splice enclosures | 21 days | Wed 4/25/18 | Wed 5/23/18 | | | | | | | | | | | | |
| 4 | Fiber optic installation and splicing | 15 days | Wed 5/2/18 | Tue 5/22/18 | | | | | | | | | | | | |
| 5 | Cleanup | 23 days | Fri 4/27/18 | Wed 5/30/18 | | | | | | | | | | | | |
| 6 | Shenandoah P3 | 68 days | Thu 5/31/18 | Wed 9/5/18 | | | | | | | | | | | | |
| 7 | Duct and vault installation | 63 days | Thu 5/31/18 | Tue 8/28/18 | | | | | | | | | | | | |
| 8 | Fiber optic splicing and splicing | 61 days | Thu 6/7/18 | Fri 8/31/18 | | | | | | | | | | | | |
| 9 | Cleanup | 63 days | Thu 6/7/18 | Wed 9/5/18 | | | | | | | | | | | | |
| 10 | Shenandoah P1 | 87 days | Thu 9/6/18 | Thu 1/10/19 | | | | | | | | | | | | |
| 11 | Duct and vault installation | 82 days | Thu 9/6/18 | Thu 1/3/19 | | | | | | | | | | | | |
| 12 | Fiber optic splicing and splicing | 80 days | Thu 9/13/18 | Tue 1/8/19 | | | | | | | | | | | | |
| 13 | Cleanup | 82 days | Thu 9/13/18 | Thu 1/10/19 | | | | | | | | | | | | |
| 14 | Tuscany Woods | 45 days | Fri 1/11/19 | Thu 3/14/19 | | | | | | | | | | | | |
| 15 | Duct and vault installation | 40 days | Fri 1/11/19 | Thu 3/7/19 | | | | | | | | | | | | |
| 16 | Fiber optic splicing and splicing | 37 days | Fri 1/18/19 | Mon 3/11/19 | | | | | | | | | | | | |
| 17 | Cleanup | 40 days | Fri 1/18/19 | Thu 3/14/19 | | | | | | | | | | | | |
| 18 | Malaga Forest | 16 days | Wed 3/13/19 | Wed 4/3/19 | | | | | | | | | | | | |
| 19 | Duct and vault installation | 11 days | Wed 3/13/19 | Wed 3/27/19 | | | | | | | | | | | | |
| 20 | Fiber optic splicing and splicing | 9 days | Wed 3/20/19 | Mon 4/1/19 | | | | | | | | | | | | |
| 21 | Cleanup | 11 days | Wed 3/20/19 | Wed 4/3/19 | | | | | | | | | | | | |
| 22 | Lily | 28 days | Mon 4/8/19 | Wed 5/15/19 | | | | | | | | | | | | |
| 23 | Duct and vault installation | 23 days | Mon 4/8/19 | Wed 5/8/19 | | | | | | | | | | | | |
| 24 | Fiber optic splicing and splicing | 21 days | Mon 4/15/19 | Mon 5/13/19 | | | | | | | | | | | | |
| 25 | Cleanup | 23 days | Mon 4/15/19 | Wed 5/15/19 | | | | | | | | | | | | |

| | | | | |
|--|-----------------|--------------------|-----------------------|--------------------|
| Project: Build Schedule.mpp Date: Thu 3/29/18 | Task | Inactive Task | Manual Summary Rollup | External Milestone |
| | Split | Inactive Milestone | Manual Summary | Deadline |
| | Milestone | Inactive Summary | Start-only | Progress |
| | Summary | Manual Task | Finish-only | Manual Progress |
| | Project Summary | Duration-only | External Tasks | |

EXHIBIT F - SCHEDULE OF VALUES (002)

| ID | Task Name | Duration | Start | Finish | Schedule | | | | | | | | | | | | | | | | | | | | | |
|----|-----------------------------------|----------------|--------------------|---------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | | | | | 1st Quarter | 2nd Quarter | 3rd Quarter | 4th Quarter | 1st Quarter | 2nd Quarter | 3rd Quarter | 4th Quarter | 1st Quarter | 2nd Quarter | 3rd Quarter | 4th Quarter | | | | | | | | | | |
| | | | | | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| 26 | Parkgate Reserve | 32 days | Mon 5/20/19 | Wed 7/3/19 | | | | | | | | | | | | | | | | | | | | | | |
| 27 | Duct and vault installation | 22 days | Mon 5/20/19 | Wed 6/19/19 | | | | | | | | | | | | | | | | | | | | | | |
| 28 | Fiber optic splicing and splicing | 18 days | Wed 5/29/19 | Fri 6/21/19 | | | | | | | | | | | | | | | | | | | | | | |
| 29 | Cleanup | 26 days | Wed 5/29/19 | Wed 7/3/19 | | | | | | | | | | | | | | | | | | | | | | |
| 30 | Dulcimer Woods | 16 days | Thu 6/27/19 | Fri 7/19/19 | | | | | | | | | | | | | | | | | | | | | | |
| 31 | Duct and vault installation | 11 days | Thu 6/27/19 | Fri 7/12/19 | | | | | | | | | | | | | | | | | | | | | | |
| 32 | Fiber optic splicing and splicing | 9 days | Fri 7/5/19 | Wed 7/17/19 | | | | | | | | | | | | | | | | | | | | | | |
| 33 | Cleanup | 11 days | Fri 7/5/19 | Fri 7/19/19 | | | | | | | | | | | | | | | | | | | | | | |
| 34 | Avalon Oaks | 24 days | Tue 7/23/19 | Fri 8/23/19 | | | | | | | | | | | | | | | | | | | | | | |
| 35 | Duct and vault installation | 18 days | Tue 7/23/19 | Thu 8/15/19 | | | | | | | | | | | | | | | | | | | | | | |
| 36 | Fiber optic splicing and splicing | 16 days | Tue 7/30/19 | Tue 8/20/19 | | | | | | | | | | | | | | | | | | | | | | |
| 37 | Cleanup | 19 days | Tue 7/30/19 | Fri 8/23/19 | | | | | | | | | | | | | | | | | | | | | | |
| 38 | Cantwell Forest | 17 days | Wed 8/28/19 | Fri 9/20/19 | | | | | | | | | | | | | | | | | | | | | | |
| 39 | Duct and vault installation | 12 days | Wed 8/28/19 | Fri 9/13/19 | | | | | | | | | | | | | | | | | | | | | | |
| 40 | Fiber optic splicing and splicing | 10 days | Thu 9/5/19 | Wed 9/18/19 | | | | | | | | | | | | | | | | | | | | | | |
| 41 | Cleanup | 12 days | Thu 9/5/19 | Fri 9/20/19 | | | | | | | | | | | | | | | | | | | | | | |
| 42 | Reserve @ Grogan's Mill | 19 days | Thu 9/26/19 | Tue 10/22/19 | | | | | | | | | | | | | | | | | | | | | | |
| 43 | Duct and vault installation | 15 days | Thu 9/26/19 | Wed 10/16/19 | | | | | | | | | | | | | | | | | | | | | | |
| 44 | Fiber optic splicing and splicing | 12 days | Thu 10/3/19 | Fri 10/18/19 | | | | | | | | | | | | | | | | | | | | | | |
| 45 | Cleanup | 14 days | Thu 10/3/19 | Tue 10/22/19 | | | | | | | | | | | | | | | | | | | | | | |
| 46 | Marion | 30 days | Thu 9/26/19 | Fri 11/8/19 | | | | | | | | | | | | | | | | | | | | | | |
| 47 | Duct and vault installation | 25 days | Thu 9/26/19 | Fri 11/1/19 | | | | | | | | | | | | | | | | | | | | | | |
| 48 | Fiber optic splicing and splicing | 18 days | Thu 10/10/19 | Wed 11/6/19 | | | | | | | | | | | | | | | | | | | | | | |
| 49 | Cleanup | 20 days | Thu 10/10/19 | Fri 11/8/19 | | | | | | | | | | | | | | | | | | | | | | |

Project: Build Schedule.mpp
Date: Thu 3/29/18

| | | | | | | | |
|-----------------|--|--------------------|--|-----------------------|--|--------------------|--|
| Task | | Inactive Task | | Manual Summary Rollup | | External Milestone | |
| Split | | Inactive Milestone | | Manual Summary | | Deadline | |
| Milestone | | Inactive Summary | | Start-only | | Progress | |
| Summary | | Manual Task | | Finish-only | | Manual Progress | |
| Project Summary | | Duration-only | | External Tasks | | | |

EXHIBIT F - SCHEDULE OF VALUES (002)

The build order, actual start date and actual completion date may vary from the list above.