

ID	Task Name	Duration	Start	Finish	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter				
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Shenandoah P2	32 days	Mon 4/16/18	Wed 5/30/18												
2	Finalize testing duct system	10 days	Mon 4/16/18	Fri 4/27/18												
3	Install splice enclosures	21 days	Wed 4/25/18	Wed 5/23/18												
4	Fiber optic installation and splicing	15 days	Wed 5/2/18	Tue 5/22/18												
5	Cleanup	23 days	Fri 4/27/18	Wed 5/30/18												
6	Shenandoah P3	68 days	Thu 5/31/18	Wed 9/5/18												
7	Duct and vault installation	63 days	Thu 5/31/18	Tue 8/28/18												
8	Fiber optic splicing and splicing	61 days	Thu 6/7/18	Fri 8/31/18												
9	Cleanup	63 days	Thu 6/7/18	Wed 9/5/18												
10	Shenandoah P1	87 days	Thu 9/6/18	Thu 1/10/19												
11	Duct and vault installation	82 days	Thu 9/6/18	Thu 1/3/19												
12	Fiber optic splicing and splicing	80 days	Thu 9/13/18	Tue 1/8/19												
13	Cleanup	82 days	Thu 9/13/18	Thu 1/10/19												
14	Tuscany Woods	45 days	Fri 1/11/19	Thu 3/14/19												
15	Duct and vault installation	40 days	Fri 1/11/19	Thu 3/7/19												
16	Fiber optic splicing and splicing	37 days	Fri 1/18/19	Mon 3/11/19												
17	Cleanup	40 days	Fri 1/18/19	Thu 3/14/19												
18	Malaga Forest	16 days	Wed 3/13/19	Wed 4/3/19												
19	Duct and vault installation	11 days	Wed 3/13/19	Wed 3/27/19												
20	Fiber optic splicing and splicing	9 days	Wed 3/20/19	Mon 4/1/19												
21	Cleanup	11 days	Wed 3/20/19	Wed 4/3/19												
22	Lily	28 days	Mon 4/8/19	Wed 5/15/19												
23	Duct and vault installation	23 days	Mon 4/8/19	Wed 5/8/19												
24	Fiber optic splicing and splicing	21 days	Mon 4/15/19	Mon 5/13/19												
25	Cleanup	23 days	Mon 4/15/19	Wed 5/15/19												

Project: Build Schedule.mpp Date: Thu 3/29/18	Task	Inactive Task	Manual Summary Rollup	External Milestone
	Split	Inactive Milestone	Manual Summary	Deadline
	Milestone	Inactive Summary	Start-only	Progress
	Summary	Manual Task	Finish-only	Manual Progress
	Project Summary	Duration-only	External Tasks	

EXHIBIT F - SCHEDULE OF VALUES (002)

ID	Task Name	Duration	Start	Finish	Schedule																					
					1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter										
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
26	Parkgate Reserve	32 days	Mon 5/20/19	Wed 7/3/19																						
27	Duct and vault installation	22 days	Mon 5/20/19	Wed 6/19/19																						
28	Fiber optic splicing and splicing	18 days	Wed 5/29/19	Fri 6/21/19																						
29	Cleanup	26 days	Wed 5/29/19	Wed 7/3/19																						
30	Dulcimer Woods	16 days	Thu 6/27/19	Fri 7/19/19																						
31	Duct and vault installation	11 days	Thu 6/27/19	Fri 7/12/19																						
32	Fiber optic splicing and splicing	9 days	Fri 7/5/19	Wed 7/17/19																						
33	Cleanup	11 days	Fri 7/5/19	Fri 7/19/19																						
34	Avalon Oaks	24 days	Tue 7/23/19	Fri 8/23/19																						
35	Duct and vault installation	18 days	Tue 7/23/19	Thu 8/15/19																						
36	Fiber optic splicing and splicing	16 days	Tue 7/30/19	Tue 8/20/19																						
37	Cleanup	19 days	Tue 7/30/19	Fri 8/23/19																						
38	Cantwell Forest	17 days	Wed 8/28/19	Fri 9/20/19																						
39	Duct and vault installation	12 days	Wed 8/28/19	Fri 9/13/19																						
40	Fiber optic splicing and splicing	10 days	Thu 9/5/19	Wed 9/18/19																						
41	Cleanup	12 days	Thu 9/5/19	Fri 9/20/19																						
42	Reserve @ Grogan's Mill	19 days	Thu 9/26/19	Tue 10/22/19																						
43	Duct and vault installation	15 days	Thu 9/26/19	Wed 10/16/19																						
44	Fiber optic splicing and splicing	12 days	Thu 10/3/19	Fri 10/18/19																						
45	Cleanup	14 days	Thu 10/3/19	Tue 10/22/19																						
46	Marion	30 days	Thu 9/26/19	Fri 11/8/19																						
47	Duct and vault installation	25 days	Thu 9/26/19	Fri 11/1/19																						
48	Fiber optic splicing and splicing	18 days	Thu 10/10/19	Wed 11/6/19																						
49	Cleanup	20 days	Thu 10/10/19	Fri 11/8/19																						

Project: Build Schedule.mpp
Date: Thu 3/29/18

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			

EXHIBIT F - SCHEDULE OF VALUES (002)

The build order, actual start date and actual completion date may vary from the list above.