

**BUSINESS FOR THE ABLC
OF THE
CITY OF ANGLETON**

SUBJECT: Discussion and possible action on declaring Freedom Park substantially complete.

REQUESTED BY: Greg Smith

SUBMITTED BY: Greg Smith

DATE SUBMITTED: 5/15/09 FOR THE AGENDA OF: 5/18/09

Expenditure Required: n/a

Available Funding: n/a

Attachments: Final Inspection Report & Cert. of substantial completion

SUMMARY STATEMENT:

Attached you will find the inspection punch list. The following list of items, is still remaining as of noon on May 14th as per an e-mail received from Doug Roesler with Baker & Lawson.

- 1) Replace 2 ea- 20 amp breakers with one 30 amp single pole double throw breaker for ice machine.
- 2) Replace rafter brace with hot dipped galv member.
- 3) Obtain 90% vegetative cover on fields and adjacent areas.
 Note: met w/ Water Dept today and they are to remove Hunter Kwik connect water connection and replace temporarily with 2ea- one inch connections for additional water capacity.
 Contractor to start watering at night during construction of jogging track.
- 4) Welds are rusting on backstop. Buff off rust and re-cold galvanize.

On side note: Hope to conduct light level test on fields Tuesday or Wednesday of next week. Have call into Liteco Elec.

=====
Recommendation: