

Project:	PED. IMPROVEMENTS and ADA RAMPS						
Location:	City of RYE						
					rev	5/28/10	
SCHEDULE OF WORK							
<u>ITEM</u>	<u>DESCRIPTION</u>	<u>QTY</u>	<u>UNIT</u>	<u>DURATION</u> (days)	<u>START</u>	<u>END</u>	<u>% COMP</u>
I	OAKLAND BEACH AVE.				6/1/10	7/20/10	
	Mobilization, Construction Signs,	1	ls	1.5	6/1/10	6/1/10	
	Saw Cut Pavt	1195	lf	3	6/1/10	6/3/10	
	Excavation for curb and sidewalk	270	cy	7	6/4/10	6/14/10	
	Install Subbase	150	cy	7	6/15/10	6/23/10	
	ADA Concrete Ramps	16	ea	7	6/24/10	6/29/10	
	Concrete Curb	1195	lf	4	6/30/10	7/5/10	
	Concrete Walks	73	cy	4	7/6/10	7/14/10	
	Pavt Repair	200	sy	2	7/15/10	7/16/10	
	Place Topsoil + Est. Turf	800	sy	2	7/19/10	7/20/10	
II	BOSTON POST RD.				6/2/10	8/6/10	
	Mobilization, Construction Signs,	1	ls	1	6/2/10	6/2/10	
	Tree Removal	2	ea	5	6/14/10	6/18/10	
	Relocate sign + Demo Existing structure	1	ls	2	7/21/10	7/22/10	
	ADA Concrete Ramps	3	ea	2	7/23/10	7/30/10	
	Concrete Walks	98	cy	6	8/2/10	8/3/10	
	Pavt Markings- Crosswalk Hatch	12	sf	1	8/4/10	8/5/10	
	Place Topsoil + Est. Turf	800	sy	2	8/6/10	8/6/10	
III	BOSTON POST RD./ PURCHASE ST.				6/14/10	8/25/10	
	Mobilization, Construction Signs,	1	ls	1	6/14/10	6/14/10	
	Traffic Sginalization- Underground Work	1	ls	11	6/14/10	6/28/10	
	Traffic Sginalization- Overhead	1	ls	11	8/9/10	8/23/10	
	Concrete Walks	6	cy	1	8/2/10	8/2/10	
	ADA Concrete Ramps	6	ea	3	8/3/10	8/5/10	
	Place Topsoil + Est. Turf	20	sy	1	8/6/10	8/6/10	
	Traffic Signal- Power and Inspections	1	ls	1	8/25/10	8/25/10	
IV	MIDLAND AVE./ PALISADE RD.				6/4/10	9/16/10	
	Mobilization, Construction Signs,	1	ls	1	8/6/10	8/6/10	
	Saw Cut Pavt	124	lf	2	6/4/10	6/7/10	
	Drainage Structure	175	sy	2	8/9/10	8/10/10	
	Convert CB to Manhole	1	ea	1	8/11/10	8/11/10	
	12" diam.HDPE Pipe	51	lf	2	8/12/10	8/13/10	
	Excav. Existing pavt/ conc.	175	sy	4	8/16/10	8/19/10	
	Concrete Curb	155	lf	2	8/20/10	8/23/10	
	ADA Concrete Ramps	3	ea	2	8/24/10	8/25/10	
	Install Subbase	15	cy	1	8/26/10	8/26/10	
	Asphalt Pavt., 12.5 Top	1	ton	1	8/27/10	8/27/10	
	Speed Indicating Signs	4	ea	6	7/14/10	7/21/10	
	Grd. Mounted Signs and posts	11	sf	0.5	8/30/10	8/30/10	
	Pavt Markings- Symbols	8	ea	0.5	8/31/10	8/31/10	
	Pavt Markings- Lines	640	lf	2	8/31/10	8/31/10	
	Place Topsoil + Est. Turf	85	sy	1	8/30/10	8/31/10	
V	PLAYLAND PRKWY/ FOREST AVE.				6/8/10	9/16/10	
	Mobilization, Construction Signs,	1	ls	1	8/30/10	8/30/10	
	Saw Cut Pavt	1030	lf	2	6/8/10	6/9/10	
	Excav. Existing pavt/ conc.	47	sy	1	8/31/10	8/31/10	
	Concrete Curb	164	lf	2	9/1/10	9/2/10	
	Install Subbase	11	cy	1	9/3/10	9/3/10	
	Concrete Walks	7	cy	1	9/6/10	9/6/10	
	ADA Concrete Ramps	5	ea	3	9/7/10	9/9/10	
	Asphalt Pavt., 12.5 Top	1	ton	1	9/10/10	9/10/10	
	Traffic Sginalization- Underground Work	1	ls	11	6/14/10	6/28/10	
	Traffic Sginalization- Overhead	1	ls	11	8/9/10	8/23/10	
	Traffic Signal- Power and Inspections	1	ls	2	8/24/10	8/25/10	
	Clean/ Prep Pavt Lines	1850	lf	2	9/13/10	9/14/10	
	New Pavt Marking	1850	lf	1	9/15/10	9/15/10	
	Place Topsoil + Est. Turf	345	sy	5	9/13/10	9/17/10	
	TOTAL			109	Calander	Days	