

SWIFT UPDATES

CTA Yellow Line Oakton Station in Downtown Skokie Project



Passenger level perspective of the platform at the South Station House



The platform and hut work along the right-of-way of the South Station House



Architectural walls at the North Station House

September 2011

Oakton Station Continues to Take Shape!

The platform area at the South Station House is displaying its beautiful canopy of architectural steel arches. The structural steel columns and arches are installed, and the elevated slab has been poured. Modifications to the transmission tower are nearly complete as well.

Masonry activities have begun at the North Station House and the structural steel roof decking installation will begin soon.

Electrical and equipment layout and installation is ongoing with electrical and communication huts to be installed to the east side of the railroad tracks in the next few weeks. The permanent site road is also nearly complete along the east side of the tracks.

What's Next

The following activities/installations are expected to begin or continue in the coming weeks:

- Steel roof decking
- Roof sheathing
- Standing seam roofing
- Masonry at the North Station House
- Electrical and communications hut
- Train signalization
- Concrete architectural walls at the South Station House
- Site concrete
- Aluminum curtain wall
- Structure painting

The Village of Skokie and project partners are pleased with the progress thus far and hope these monthly updates are informative. Please contact the Village with any questions or comments.

If you have any questions, please contact the Village of Skokie: phone: (847) 933-8232 or email: info@skokie.org
www.skokie.org

Architect
McDonough Associates, Inc.

Construction Manager
Riley Construction Company, Inc.

Village Supervision
Fred Schattner, Director of Engineering
Bill Bablitz, Capital Projects Manager