

**July  
2008**

DATE	LOCATION	Excavate	Mow/ Weedeat	Culvert Cleaning	Layout	Rain/ P.T.O./ Holiday	Man Hours	Linear Feet	Complete
7/1/2008	Assisted contractor on Tay-Wal Loop				x		10		
7/1/2008	E. side of McBride	x			x		15	200	x
7/1/2008	Buchta Road		x				4		
7/2/2008	E. side of McBride	x					30	200	x
7/2/2008	E. Kiber - Anderson to Downing		x				2		
7/2/2008	S. Walker - Bryan to south		x				2		
7/3/2008	Dwyer by City pool		x				1		
7/3/2008	Hurst		x				1		
7/3/2008	Ditch at Chenango and railroad		x				2		
7/3/2008	Cincinnati - Hurst to Tinsley		x				1		
7/4/2008	Holiday					20			
7/8/2008	E. side of McBride and W. side	x					30	750	x
7/8/2008	Wayne Drive		x				2		
7/8/2008	Jamison Street		x				2		
7/9/2008	Shady Lane - E. side	x					30	600	x
7/9/2008	Buchta Road		x				4		
7/9/2008	Henderson - S.H. 35 to E. side high school		x				2		
7/9/2008	Henderson - S.H. 288 B to City Limits		x				1		
7/10/2008	Shady Lane - W. side	x					30	600	x
7/10/2008	W. Miller - Loop to end on W.		x				2		
7/10/2008	Detention Pond on Peach		x				2		
7/10/2008	Ditch between Parrish and T.J. Wright		x				2		
7/11/2008	Karankawa - Henderson to Shannon		x				2		
7/11/2008	N. Valderas - Henderson to City Limits		x				1		
7/15/2008	Henderson and Pineview	x					30	360	x
7/15/2008	Angleton Blvd.		x				2		
7/15/2008	S. Front		x				2		
7/15/2008	Wilkins - C.R. 44 to Loop 274		x				3		
7/16/2008	Pineview	x					30	480	x
7/16/2008	Shanks Road		x				4		
7/17/2008	Ditch beside Judge Dubose in Heritage Oaks		x				2		
7/17/2008	Ditch off Spanish Trace		x				2		

**July  
2008**

DATE	LOCATION	Excavate	Mow/ Weedeat	Culvert Cleaning	Layout	Rain/ P.T.O./ Holiday	Man Hours	Linear Feet	Complete
7/17/2008	Detention Pond on Michelle		x				4		

7/22/2008	Taylor	x					15	200	
7/22/2008	E. Phillips - Shanks to Gifford		x				2		
7/22/2008	E. Phillips - Shanks to 288 B		x				1		
7/22/2008	W. Phillips - SH 288B to Front		x				2		
7/23/2008	Rain delay					20			
7/24/2008	Rain delay					20			
7/25/2008	Gifford Road - Cemetery to Kadera		x				3		
7/25/2008	Ditch between SH 288B and S. Front		x				1		
7/29/2008	S. Chenango at Railroad		x				1		
7/29/2008	S. Downing ditch - Cemetery to Gifford Ln.		x				4		
7/29/2008	S. Downing ditch - Cemetery to Smith Place		x				1		
7/29/2008	S. Downing ditch - Fort Rd. to Gifford Ln.		x				1		
7/30/2008	Ditch behind Rec. Center		x				2		
7/31/2008	Ditch beside Arby's to Brushy Bayou		x				4		

**Totals** **60      294      3390**

**Total Ditch Maint. Hours for July 2008** **354**