

## 2011 Capital Projects

Locust Avenue/CBD stop signs - The City has established a project review date of 4/13/11 to present updated layout and proceed to final design and bid documents. The project is scheduled for construction after the sidewalk sale in late July.

Stimulus Pedestrian projects- FHWA audit findings and responses are submitted, awaiting project close out from DOT.

Bowman Avenue FEMA re-sizing project - City staff accompanied Federal personnel on an endangered species habitat survey on 3/28/11 for bog turtle and Indiana cave bats. Once we receive clearance (apparently no habitat was found in the project area) we should receive Federal authorization to proceed.

Bowman Avenue sluice gate project - City hosted plan review session with engineers and Rye Brook to finalize maintenance IMA issues, will report to Council in May on final build package for late May, early June.

2011 Resurfacing Program - City Engineering staff completing temporary paving with permanent overlay on Oakland Beach (waiting for contractor availability) and we are currently coordinating utility work schedules with the Water Company and Con Edison for Hewlett Avenue overlay and Boston Post Road paving from 1037 to Parsons.

Central Avenue Bridge - City has received final design authorization from DOT, coordinating utility agreements and will submit final design to DOT for approval in April. If design approval is received in May, it is possible to award project by August and begin construction by beginning of school.

Nature Center Bridge - Epoxy application for scour and structural integrity, awaiting confirmation from contractor for dates of availability.

Old Milton Road Drain - Final design being updated in Engineering, will submit specs for a potential Fall bid (Sept/Oct)

Peck Midland intersection improvements - Potential Fall bid, will need to coordinate project close out on other priority project before scheduling.