



**Warrington Township**  
 3400 Pickertown Road ♦ Chalfont, Pa 18914  
 Phone: 215-997-7501 ♦ Fax: 215-997-7539

## Residential Sprinkler System Acceptance Test

**NFPA 13D:**

Warrington Township Permit #: \_\_\_\_\_

Inspection Company: \_\_\_\_\_

Company Registration #: \_\_\_\_\_

Inspector: \_\_\_\_\_

Certified By: \_\_\_\_\_

**NFPA 13R:**

Date of Inspection: \_\_\_\_\_

Property Owner: \_\_\_\_\_

Property Address: \_\_\_\_\_

Owner Phone #: \_\_\_\_\_

		Yes	No	N/A
1.	Recalled Heads . List			
1A.	Review recall options on sprinkler heads with owner if necessary.			
2.	Visual Inspection-Obstructed or painted Sprinkler heads. Replace if painted. Bell to be unpainted for final acceptance test (new system). Labels to remain visible.			
3.	Verify all valves are open			
4.	Check water gauge PSI level (300 PSI gauge required)			
5.	All rooms covered, properly spaced as per NFPA			
6.	Spare heads and box properly located			
7.	<b>Flow water</b> , verify flow switch operational (notify alarm monitoring co., verify signal received, if monitored)			
8.	Check noise level of alarm notification device, verify audible in all areas.			
9.	Verify backflow preventer operational (certified tech)			
10.	Backflow preventer in proper position? Inspection & Tested			
TANK (OPT)	Water level of tank			
TANK (OPT)	Pump operational			
ANTI-FREEZE (OPT)	Specific gravity test verifies anti-freeze/ RPZ properly installed Tested to _____%			

	YES	NO	Technician Signature
VERIFY SYSTEM OPERATIONAL AS PER NFPA: 13D, 13R 2002			
Any check-offs in the "NO" column will require explanation below.			

NOTES: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_