

Information below taken from an e-mail sent to the contractor, Total Site from Steve Matula with Baker & Lawson.

Find attached ADA Inspection Report which notes items found to be in violation of Arch Barriers Act, and my general comments on potential corrective measures.

Item 4.3 Accessible Route:

Sidewalk not shown on Freedom Park Plan or Freedom Park Walking Trail Project. Distance from Walking Trail along Downing Road is 17'. What would be cost to install 4' wide by 17' long sidewalk?

Item 4.4 Protruding Objects:

Hand dryers protrude into space. City Superintendant mentioned City mounting metal trash can under hand dryers. This would eliminate problem.

Item 4.6.4 Signage:

City to replace signs

Item 4.13 Doors:

Baker and Lawson, Inc. to notify ADA Inspector in writing that security doors to be locked and unlocked by City Park Employees during scheduled activities. This will eliminate potential violation.

Item 4.16 Water Closets:

Toilet Paper Dispensers to be moved as noted in report-(10 inches)

Item 4.18 Urinals:

Urinals partitions installed deeper than 24" require additional maneuvering area (see fig 4e). Plastic dividing wall partition can be adjusted or back cut and rehung to decrease depth of partition 2 inches. This would eliminate clearance issue.

Item 4.19.6 Mirrors:

Lower bottom of mirrors to top of counter backsplash. This should obtain 40 inch height.

Item 4.24 Sinks:

Install insulation on pipes.

Item 4.27 Controls and Operating Mechanism:

Not in contract. Installed by Sports Lighting Contractor.