

CHANGE ORDER

No. 1

PROJECT: Raising CR 609 and
Drainage Structure Extension

DATE OF ISSUANCE: June 19, 2008

OWNER: City of Angleton
121 S. Velasco
Address) Angleton, Texas 77515

OWNER's Project No. _____
ENGINEER:

CONTRACTOR: Matula & Matula Constr., Inc.

ENGINEER's Project No. 9907

You are directed to make the following changes in the Contract Documents.

Increase Contract amount to cover cost for removal of buried concrete wingwall

Purpose of Change Order: Reimburse Contractor for additional work.

Attachments: See attached Contractor's request for additional fees

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$248,901.60	Original Contract Time	90 Working Days
		days or date	
Contracted Extra Work Items Charged to Date	\$0.00	Net change from previous Change Orders	0 Working Days
Contract Price prior to this Change Order	\$248,901.60	Contract time Prior to this Change Order	10 Working Days
		days or date	
Net increase of this Change Order	\$5,600.00	Net Increase (Decrease) of this Change Order	0 Working Days
Contract Price with all approved Change Orders	\$254,501.60	Contract Time with all approved Change Orders	100 Working Days

RECOMMENDED BY:

APPROVED BY:

APPROVED BY:

Engineer

Owner

Contractor

(File : Jobs \ 9701 \ Change order No. 1)



19216 Hwy 35 Sweeny, Texas 77480
Bus. (979) 548-3827 Fax: (979) 548-0717 b.hafer@justicesandco.com

22May2008

Mr. Doug Roessler
Baker & Lawson Inc.
900 East Cedar
Angleton, Texas 77515

Subject: Raising CR 609
Additional work

Mr. Roessler:

As you are aware, we have run into some large blocks of concrete in the excavation for the culverts which were not shown on the drawings. It will be necessary to remove this concrete in order to allow construction to proceed per plans. This constitutes additional work due to unforeseen circumstances. As discussed with Jeff Laney, we agreed to bring in a track-mounted hydraulic breaker to demolish, remove and dispose of this concrete for the total lump sum price of\$5,600.00

It is my understanding that you will issue a formal change order to the contract to cover this additional work. Meanwhile, we are proceeding with the work on the basis of Jeff's verbal approval and signed field change notice.

Please call if you have any question or comments.

Sincerely,

Buzz Hafer