

CHANGE ORDER

No. 1

PROJECT: Water Line to Juvenile Detention Ctr DATE OF ISSUANCE: 29 April 2009

OWNER: City of Angleton
121 S. Velasco
Address) Angleton, Texas 77515

OWNER's Project No. _____
ENGINEER: _____

CONTRACTOR: Baker & Lawson, Inc.

Engineer's Project No. 10208

You are directed to make the following changes in the Contract Documents.

Add 1,000 square feet of slab protection for existing City of Angleton Water line in road side ditch

Purpose of Change Order: Exposed water line discovered by staff during design, this protection was not considered in base bid to control budget


Since budget funds are available, this should be done to protect water supply to the detention center

To be reimbursed by the Brazoria County Engineer's Office

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$54,221.05	Original Contract Time	45 Working Days
		days or date	
Contracted Extra Work Items Charged to Date		Net change from previous Change Orders	10 Working Days
Contract Price prior to this Change Order (As Built Quantity Adjustment)	\$44,571.72	Contract time Prior to this Change Order	45 Working Days
		days or date	
Net increase of this Change Order	\$5,500.00	Net Increase (Decrease) of this Change Order	10 Working Days
Contract Price with all approved Change Orders	\$50,071.72	Contract Time with all approved Change Orders	55 Working Days

RECOMMENDED BY:



Engineer

APPROVED BY:

Owner

APPROVED BY:

Contractor

**BUSINESS FOR THE CITY COUNCIL
OF THE
CITY OF ANGLETON**

SUBJECT:

Water Loop to Juvenile Detention Center, Change Order Number 1

SUBMITTED BY: Herbert S. Smith, P.E.

DATE SUBMITTED: 23 April 2009 FOR THE AGENDA OF: 28 April 2009

Expenditure Required: \$5,500

Available Funding: \$9,000

Attachments:

SUMMARY STATEMENT:

Add 1,000 square feet of slab protection for existing City of Angleton water line in road side ditch at Juvenile Detention Center. Exposed water line discovered by staff during design, this protection was not considered in base bid to control budget. Since budget funds are available, this should be done to protect the water supply to the Center. To be reimbursed by County Engineer's Office.

Recommendation: Approve the improvements